

Central Lane MPO Project Coordination Matrix with Costs By Date

Ref. #	Project Name	Project Description	Agency	Project Termini		Construction Year	Project Start	Project Finish	STATUS	Fiscal Year						Total Cost	Total Federal Cost	Funding Source
				From	To					FY04		FY05		FY06				
										Federal \$	Other \$	Federal \$	Other \$	Federal \$	Other \$			
4	Garden Way	Road improvements (including curb, gutter, sidewalk, medians)	Eugene	Harlow Rd.	MLK Jr. Blvd.	2004	2/1/2004	11/1/2004	COMPLETE									
17	Jasper Road Extension Phase I	Construct new 4/5 lane urban arterial. Intersection improvements at Main St	Lane County	Main St. (Hwy 126)	S 57th St.	2004	6/1/2004	9/15/2004	COMPLETE									
34	21st St., J St.-Olympic St.	Overlay, Centennial - Olympic; Reconstruction	Springfield	J St.	Centennial Blvd.	2004	8/1/2004	10/1/2004	COMPLETE									
22	BRT: South 'A' St.		LTD		South A St. and 5th St.	2004	8/1/2004	11/30/2004	COMPLETE									
33	Laura St. Realignment	Disconnect Laura Street at Hayden Bridge Way and reconnect at Game Farm S inter.	Springfield	Lindale St.	Harlow Rd.	2004	9/1/2004	10/1/2004	COMPLETE									
3	Ferry Street Bridge Repairs	Repairing shear cracks in north and south concrete approaches to Ferry Street Bridge main structure. Repair will involve crack injection then strengthening shear capacity of concrete girders by adding external reinforcing.	Eugene	Bridge	Bridge	2004	9/1/2004	11/24/2004	COMPLETE									
37	Glenwood Sewer Trunk	New Sewer Line along Franklin Blvd.	Springfield	19th Ave.	Glenwood Blvd/	2004	9/7/2004	12/20/2004	COMPLETE									
7	Cal Young Rd	Full overlay	Eugene	Coburg Rd.	Willakenzie	2004	complete	complete	COMPLETE									
8	Gilham Rd	Full overlay	Eugene	Beltline Hwy.	Cal Young Rd.	2004	complete	complete	COMPLETE									
5	Bertelsen Rd	Track repairs in April to the RR crossing south of Roosevelt and full structural overlay later in the summer	Eugene	Roosevelt St.	W. 11th St.	2004	complete	complete	COMPLETE									
26	Roosevelt @ Highway 99	Lengthening of left turn lane	ODOT			2004	complete	complete	COMPLETE									
6	Willamette St.	Structure overlay and two-way conversion	Eugene	13th St.	18th St.	2004	complete	10/1/2004	COMPLETE									
27	Willamette River Bridge Replacement	Build temporary detour structure	ODOT			2004		8/16/2004	COMPLETE									
24	BRT - Eugene Section	Construction of BRT Franklin Corridor	LTD	Eugene Transit Station	W 11th & Franklin Blvd.	2005	3/1/2005	10/31/2005	ON SCHEDULE			\$8,000,000	\$2,000,000		\$10,000,000	\$8,000,000	Federal 5309, Federal 5307	
13	Chambers St.	Full paving overlay	Eugene	7th	11th	2005	4/1/2005	9/30/2005	ON SCHEDULE								E	
11	Judkins Point	Interchange improvements in the vicinity of I-5 northbound onramp and Glenwood Boulevard. Timing includes coordination with private developer on the southbound interchange improvements	Eugene	I-5 NorthBound Ramp at Glenwood	At ramp	2005	4/1/2005	9/30/2005	ON SCHEDULE		\$250,000				\$250,000	\$0	E, LC	
11a	"	"OTHER SIDE OF ROAD"	"	"	"	"	"	"	"				\$220,000		\$220,000	\$0	E, LC	
14	3rd/4th Connector	Street improvement project	Eugene	Pearl St.	Lawrence St.	2005	4/1/2005	9/30/2005	ON SCHEDULE		\$120,000		\$1,451,000		\$1,571,000	\$0	E	
39	South 32nd Street @ Main St.	Traffic Signal Modernization - Intersection N. & S. leg construction	Springfield	32nd St.	Main St.	2005	4/1/2005	9/15/2005	ON SCHEDULE						\$500,000			
15	Court House District Improvements	Extension of 6th Ave. to Franklin Blvd.; repair and improvements to local streets (8th Ave. from Mill St. to Ferry St., Ferry St. intersection at Mill St., intersection of Franklin Blvd./Mill St. at Broadway Ave.	Eugene	Various	Various	2005 - 2006	4/1/2005	Completion by June 2006	ON SCHEDULE Dependent on reauthorization Construction 2006			\$5,000,000	\$1,600,000	\$1,000,000	\$7,600,000	\$5,000,000	FED EARMARK, E, LC	
45	City View	Full paving overlay	Eugene	11th St.	18th St.	2005	5/1/2005	10/1/2005	ON SCHEDULE								E	
46	28th Avenue	Full paving overlay	Eugene	Friendly	City View	2005	5/1/2005	10/1/2005	ON SCHEDULE								E	
47	Kevington	Full paving overlay	Eugene	Brittany	Warren	2005	5/1/2005	10/1/2005	ON SCHEDULE								E	
48	Willakenzie	Full paving overlay	Eugene	Coburg Rd.	Cal Young	2005	5/1/2005	10/1/2005	ON SCHEDULE								E	
49	Bertelson	Full paving overlay	Eugene	Royal	Roosevelt	2005	5/1/2005	10/1/2005	ON SCHEDULE								E	
38	Martin Luther King Jr Parkway (Amend:MLK Jr. Pkwy:Beltline/Hutton -Hayden Bridge)	Construct new 4 lane urban arterial with turn lanes. New roundabout at Hayden Bridge Rd.	Springfield	Hayden Bridge/Harlow Rd.	Hutton St.	2005 - 2006	5/1/2005	10/06	DELAYED Lane County construction contract				\$8,950,000		\$8,950,000	\$0	LC, D	
18	Game Farm North: Coburg Rd.-Eugene City Limit	Construct three lane urban arterial. Traffic signal at Crescent.	Lane County	Eugene City Limits	Coburg Rd.	2005	5/15/2005	11/15/2005	ON SCHEDULE				\$3,025,000		\$3,025,000	\$0	LC	
50	Centennial Blvd.	Full paving overlay	Springfield	Prescott St.	5th St.	2005	6/1/2005	10/1/2005	ON SCHEDULE						\$400,000			
51	5th St.	Full paving overlay	Springfield	Centennial	Hayden Bridge	2005	6/1/2005	10/1/2005	ON SCHEDULE						\$400,000			
36	Mountain Gate Subdivision @ JRE/Main St.	Intersection improvements at Main Street and south end of JRE	Springfield	Main St.	JRE	2005	6/1/2005	10/1/2005	NO IMPACT						\$200,000			

Central Lane MPO Project Coordination Matrix with Costs
By Date

Ref. #	Project Name	Project Description	Agency	Project Termini		Construction Year	Project Start	Project Finish	STATUS	Fiscal Year						Total Cost	Total Federal Cost	Funding Source
				From	To					FY04		FY05		FY06				
										Federal \$	Other \$	Federal \$	Other \$	Federal \$	Other \$			
29	Franklin Blvd. Preservation	Full paving overlay	ODOT	I-5	Springfield Bridges	2005	7/1/2005	10/31/2005	ON SCHEDULE									
25	BRT- Franklin Blvd.Section	Construction of BRT Franklin Corridor	LTD	W. 11th St.	Walnut St.	2005 - 2006	8/1/2005	12/31/2005	ON SCHEDULE to facilitate I-105									
42	42nd St.: McKenzie Hwy. to Jasper Rd.	Urban street improvement	Springfield	Main St.	Jasper Rd.	2005 - 2006	8/1/2005	10/1/2006	ON SCHEDULE				\$3,100,000			\$3,100,000	\$0	O
40	21st St.: Centennial Blvd. to Main St.	Street Reconstruction & widening	Springfield	21st St.	Main St.	2005 - 2006	8/15/2005	1/2/2006	DELAYED			\$640,000	\$710,000			\$1,350,000	\$640,000	STP-U, S
35	OR126 @ 42nd St.	Springfield will improve WB ramp connection	Springfield	At ramp	At ramp	2006?	6/1/2006	8/4/2005	DELAYED		\$200,000					\$200,000	\$0	LC
43	Peace Health Project	Private road construction and major Hospital project	Springfield	River Bend area	River Bend area	2005 - 2007	6/1/2005	12/1/2007	ON SCHEDULE									PRIVATE
16	Chad Dr. Extension	Extension of Chad Dr. to Game Farm Rd.	Eugene	Chad Dr.	Game Farm Rd.	2006	4/1/2006	9/30/2006	ON SCHEDULE					\$695,000	\$565,000	\$1,260,000	\$695,000	STP-U, E
32	Q. Street (EB)	Eugene/Spgfd Hwy Ramp @ Pioneer Parkway (EB)	ODOT/Spgfd	At ramp	At ramp	2006	5/1/2006	9/1/2006	ON SCHEDULE Peace Health project contingent on comp plan change			\$800,000	\$200,000			\$1,000,000	\$800,000	STP-U, S
20	Delta Hwy.: Green Acres Rd. to I105	Overlay	Lane County	Green Acres Rd.	I-105	2006	5/1/2006	09/31/06	DELAYED to facilitate I-105					\$632,500	\$933,500	\$1,566,000	\$632,500	STP-U, LC
19	Jasper Road Extension Phase II	Road extension	Lane County	Jasper Rd.		2006	5/15/2006	11/15/2006	ON SCHEDULE		\$2,625,000					\$2,625,000	\$0	LC
30	I-5 @ Beltline	Southbound off ramp; westbound auxiliary; bike-ped crossing at I-5, replace Game Farm structures.	ODOT	SB off ramp	WB auxiliary	2006 - 2009	Spring 2006	Summer 2009	ON SCHEDULE		\$5,000,000	\$9,556,245	\$8,168,755	\$8,066,490	\$46,708,500	\$77,499,990	\$0	FED STIP OTIA
41	Pioneer Parkway Overlay (Amend: Pioneer Pkwy:Hayden Bridge to Q St.)	Overlay	Springfield	Q Street	MLK Jr. project	2007	unscheduled	unscheduled	DELAYED			\$400,000	\$100,000			\$500,000	\$400,000	STP-U, S
53	Greenhill Rd: Clear Lake Rd to Royal Ave.		Lane County	Clear Lake Rd.	Royal Ave.	2007	unscheduled	unscheduled	UNSCHEDULED							\$2,200,000		
55	I-5: McKenzie R-Goshen Grade, OTIA 3 Bridge Bundle 215	OTIA 3 Bridge Bundle	ODOT	at bridge	at bridge	2007	unscheduled	unscheduled	UNSCHEDULED			\$6,311,000				\$57,377,000	\$57,377,000	FED STIP OTIA
21	Delta - Beltline Interchange	Interchange improvements	Lane County	Interchange	Interchange	2008 - 2009	unscheduled	unscheduled	UNSCHEDULED				\$8,050,000			\$8,050,000	\$0	LC