

Table 1 - Summary of Schedule and Process Options for MPC Adoption of MTIP

Date	Action or Event
May 11, 2006	MPC meeting - Discuss schedule and process issues and options. Staff seeking direction to add remaining FY06 and FY07 projects from draft FY06-09 MTIP that are not yet programmed in FY05-07 MTIP and that do not trigger need for new AQCD. Once programmed, project phases can be moved toward USDOT authorization in time to not be affected by MTIP lapse date.
June 8, 2006	MPC meeting - MPC action on remaining FY07 projects. Staff requesting action to direct staff to bring back draft FY06-09 MTIP plus approved amendments for July or August adoption OR direct staff to begin new FY07-11 MTIP development for adoption in September (earliest).
July 13, 2006	MPC Meeting -possible meeting to adopt draft FY06-09 MTIP as originally submitted back in November 2005 without having to redo AQCD.
August 10, 2006	MPC meeting - last meeting to adopt draft FY06-09 MTIP w/o need to redo AQCD assuming direction in June to adopt existing draft TIP.
	MPC meeting - first mtg to hold public hearing on new MTIP if decision made in June to pursue new MTIP
September 14, 2006	MPC Meeting - first possible meeting to adopt new MTIP, assuming direction in June to develop new MTIP/AQCD.
October 12, 2006	MPC meeting
November 9, 2006	MPC meeting
December 14, 2006	MPC Meeting
December 15, 2006	<p><i>Approximately three months before MTIP lapse date. Estimated last date to submit projects for USDOT authorization prior to lapse date.</i></p> <ul style="list-style-type: none"> • <i>After this date, it becomes increasingly likely that projects cannot be authorized before lapse occurs and, thus, will not be able to proceed.</i> • <i>Since follow-on phases of a project cannot be authorized until the earlier phase is completed, projects that are not ready for construction will likely be halted.</i>

Table 1 - Summary of Schedule and Process Options for MPC Adoption of MTIP

Date	Action or Event
February 8, 2007	MPC meeting - last meeting to adopt an MTIP to avoid lapse. Federal agencies require approximately 1 month to go through their multi-agency review and approval process (FHWA, FTA, and EPA). Adoption needs to take place before February 23 to allow the required federal actions to take place prior to the lapse date of March 23, 2007.
February 23, 2007	Last date to get adopted MTIP to federal agencies in time for their actions to take place before MTIP lapse date of March 23, 2007.
March 8, 2007	MPC Meeting - Adoption of MTIP on this date is too late to avoid lapse. Minimum lapse period at this point would be 2-3 weeks; Maximum lapse period depends on actual date of adoption of new MTIP and the length of the federal approval period.
March 24, 2007	<p>FY05-07 MTIP Lapse Date - Any phase of any project in the MTIP that has not received federal authorization by this date cannot move forward during the period of lapse; no new projects can be programmed. Specific Implications include:</p> <ul style="list-style-type: none"> • Federal funds are not available. An ongoing project phase may be completed but the next phase cannot start - e.g. ROW purchase already underway may complete but construction cannot start. • Failure to have a valid MTIP during the period preceding the construction season can setback a project by a year. Costs are likely to increase. • Some project funds have limited lifetime before they are withdrawn. This is not likely to occur unless the lapse period is very lengthy.