

MPC 4.h.1.ii -- Attachment 1

2004-2006 Central Lane MPO Project Coordination Matrix

By Date, By Jurisdiction

Reference #	Project Name	Project Description	Implementing Agencies	Project Termini		Construction Year	Project Start	Project Finish	Notes
				From	To				
27	Willamette River Bridge Replacement	build temporary detour structure	ODOT			2004		8/16/2004	Complete in August '04 (anticipated open to traffic August 16-20)
17	Jasper Road Extension Phase I	Construct new 4/5 lane urban arterial. Intersection improvements at Main St	Lane County	Main St (Hwy 126)	S 57th Street	2004	6/1/2004	9/15/2004	Project nearly complete. Open to traffic August 04
34	21st St., J - Olympic St.	Overlay, Centennial - Olympic; Reconstruction	Springfield	J Street	Centennial	2004	8/1/2004	10/1/2004	First phase,J to Main is second phase
33	Laura Street Realignment	Disconnect Laura Street at Hayden Bridge Way and reconnect at Game Farm S inter.	Springfield	Lindale	Harlow Rd.	2004	9/1/2004	10/1/2004	
37	Glenwood Sewer Trunk	New Sewer Line along Franklin Blvd.	Springfield	19th Ave	Glenwood Blvd	2004	9/7/2004	12/20/2004	
1	Diamond Street Overlay	Overlay project	Coburg			2004	unscheduled	unscheduled	
2	Locust Street Improvements		Coburg			2004	unscheduled	unscheduled	
3	Ferry Street Bridge Repairs	Repairing shear cracks in north and south concrete approaches to Ferry Street Bridge main structure. Repair will involve crack injection then strengthening shear capacity of concrete girders by adding external reinforcing.	Eugene			2004	9/1/2004	11/24/2004	
4	Garden Way	Road improvements (including curb, gutter, sidewalk, medians)	Eugene	Harlow Rd	MLK Jr. Blvd	2004	2/1/2004	11/1/2004	
5	Bertelsen Rd	Track repairs in April to the RR crossing south of Roosevelt and full structural overlay later in the summer	Eugene	Roosevelt	W. 11th	2004	complete	complete	
6	Willamette St.	Structure overlay and two-way conversion	Eugene	13th	18th	2004	under construction	10/1/2004	
7	Cal Young Rd	full overlay	Eugene	Coburg Rd.	Willakenzie	2004	complete	complete	
8	Gilham Rd	full overlay	Eugene	Beltline	Cal Young	2004	complete	complete	
22	BRT: South 'A'		LTD	Bridge	South A and 5th St	2004	8/1/2004	11/30/2004	
23	BRT - Franklin		LTD	North side Franklin starting at Onyx	North side Franklin, east side of Riverfront Pkwy	2004	9/1/2004	12/31/2004	Undergrounding schedule is driving the timeline
26	Roosevelt @ Highway 99	lengthening of left turn lane	ODOT			2004	unscheduled	unscheduled	Complete
9	River Avenue	Road improvements (including curb, gutter, sidewalk)	Eugene	River Rd	Beltline Onramp	2004-05		9/30/2005	Storm & utilities in 2004, Roadway in 2005
10	Delta Ponds	Hydraulic, riparian and recreation improvements to ponds area on both sides of Delta Hwy north of Valley River Center. Project includes a bike path extension that would cross under Delta Highway through a large culvert.	Eugene	both sides of Delta Hwy, north of VRC		2004-05		9/30/2005	Contingent upon Federal Funding availability Invasive species removal 2004, main project in 2005
28	I-105 Highway Improvements	full paving overlay and extend westbound auxiliary lane	ODOT			2005	2/1/2005	10/31/2005	Lane closures expected in the May-June timeframe
39	South 32nd Street @ Main St.	Traffic Signal Modernization - Intersection N. & S. leg construction	Springfield	32nd	Main Street	2005	4/1/2005	7/15/2005	Must complete by 7/15/05
38	Martin Luther King Jr Parkway	Construct new 4 lane urban arterial with turn lanes. New roundabout at Hayden Bridge Rd.	Springfield	Hayden Bridge/Harlow Rd.	Beltline Onramp	2005-06	5/1/2005	6/30/2006	Lane County construction contract
18	Game Farm North	Construct three lane urban arterial. Traffic signal at Crescent.	Lane County	Eugene City Limits	Coburg Road	2005	5/15/2005	11/15/2005	
35	Hwy 126 (WB) @ 42nd Street	Springfield will improve WB ramp connection	Springfield			2005	6/1/2005	8/1/2005	
36	Mtn Gate Subdivision @ JRE/Main St.	Intersection improvements at Main Street and south end of JRE	Springfield			2005	6/1/2005	10/1/2005	
43	PeaceHealth Project	Private road construction and major Hospital project	Springfield	RiverBend area	RiverBend area	2005-07	6/1/2005	12/1/2007	

MPC 4.h.1.ii -- Attachment 1

2004-2006 Central Lane MPO Project Coordination Matrix
By Date, By Jurisdiction

Reference #	Project Name	Project Description	Implementing Agencies	Project Termini		Construction Year	Project Start	Project Finish	Notes
				From	To				
41	Pioneer Parkway Overlay	Overlay	Springfield	Q Street	MLK Jr. project	2005	6/15/2005	8/15/05	May want to delay project to 06
29	Franklin Blvd Preservation	full paving overlay	ODOT	I-5	Springfield Bridges	2005	7/1/2005	10/31/2005	July - October 2005. Night Work
42	42nd Street Reconstruct	Urban street improvement	Springfield	Main St.	Jasper Rd.	2005-06	8/1/2005	6/1/2006	
40	21st St., Main - J Street	Street Reconstruction & widening	Springfield			2005-06	8/15/2005	1/2/2006	
11	Judkins Point	Interchange improvements in the vicinity of I-5 northbound onramp and Glenwood Boulevard. Timing includes coordination with private developer on the southbound interchange improvements	Eugene	I-5 NorthBound Ramp at Glenwood		2005	4/1/2005	9/30/2005	Early spring construction
13	Chambers St.	full paving overlay	Eugene	7th	11th	2005	4/1/2005	9/30/2005	
14	3rd/4th Connector	street improvement project	Eugene	Pearl	Lawrence	2005	4/1/2005	9/30/2005	
24	BRT - Eugene Section	Construction of BRT Franklin Corridor	LTD	Eugene Station	W. 11th & Franklin Blvd.	2005	3/1/2005	10/31/2005	
15	Courthouse District Improvements	Extension of 6th Avenue to Franklin Boulevard and repair and improvements to local streets (8th Avenue from Mill to Ferry, Ferry Street, intersection of Ferry and Mill (at-grade crossing at south end of Ferry Street Bridge viaduct), intersection of Franklin/Mill at Broadway.	Eugene			2005-06	4/1/2005	Completion by June 2006	Dependent on Federal reauthorization. Construction continues in 2006
25	BRT- Franklin Section	Construction of BRT Franklin Corridor	LTD	W. 11th	Walnut	2005-06	11/2/2005	12/31/2005	After I-105 Project
16	Chad Drive Extension	extension of Chad Drive to Game Farm Road	Eugene	Chad Drive	Game Farm Rd	2006	4/1/2006	9/30/2006	
32	Q. Street (EB)	Eugene/Spvgfd Hwy Ramp @ Pioneer Parkway (EB)	ODOT/Spvgfd			2006	5/1/2006	9/1/2006	PeaceHealth project contingent on comp plan change
20	Delta Hwy Overlay	Pavement preservation project with local STP funds	Lane County	I-105	Delta Hwy	2006	5/1/2006	09/31/06	Project delayed from 2005 to 2006 to facilitate I-105 traffic control.
19	Jasper Road Extension Phase II		Lane County			2006	5/15/2006	11/15/2006	
21	Delta - Beltline Interchange	interchange improvements	Lane County			2006	unscheduled	unscheduled	
30	I-5 @ Beltline	southbound offramp; westbound auxiliary bike-ped crossing at I-5, replace Game Farm structures.	ODOT			2006-07	unscheduled	unscheduled	
31	Jasper Road - Springfield South City Limits - Jasper Bridge	Safety Project	ODOT	Springfield South City Limits	Jasper Bridge	2007	unscheduled	unscheduled	

By Jurisdiction, By Date

2004-2006 Central Lane MPO Project Coordination Matrix

Reference #	Project Name	Project Description	Implementing Agencies	Project Termini		Construction Year	Project Start	Project Finish	Notes
				From	To				
1	Diamond Street Overlay	Overlay project	Coburg			2004	unscheduled	unscheduled	
2	Locust Street Improvements		Coburg			2004	unscheduled	unscheduled	
3	Ferry Street Bridge Repairs	Repairing shear cracks in north and south concrete approaches to Ferry Street Bridge main structure. Repair will involve crack injection then strengthening shear capacity of concrete girders by adding external reinforcing.	Eugene			2004	9/1/2004	11/24/2004	
4	Garden Way	Road improvements (including curb, gutter, sidewalk, medians)	Eugene	Harlow Rd	MLK Jr. Blvd	2004	2/1/2004	11/1/2004	
5	Bertelsen Rd	Track repairs in April to the RR crossing south of Roosevelt and full structural overlay later in the summer	Eugene	Roosevelt	W. 11th	2004	complete	complete	
6	Willamette St.	Structure overlay and two-way conversion	Eugene	13th	18th	2004	under construction	10/1/2004	
7	Cal Young Rd	full overlay	Eugene	Coburg Rd.	Willakenzie	2004	complete	complete	
8	Gilham Rd	full overlay	Eugene	Beltline	Cal Young	2004	complete	complete	
9	River Avenue	Road improvements (including curb, gutter, sidewalk)	Eugene	River Rd	Beltline Onramp	2004-05		9/30/2005	Storm & utilities in 2004, Roadway in 2005
10	Delta Ponds	Hydraulic, riparian and recreation improvements to ponds area on both sides of Delta Hwy north of Valley River Center. Project includes a bike path extension that would cross under Delta Highway through a large culvert.	Eugene	both sides of Delta Hwy, north of VRC		2004-05		9/30/2005	Contingent upon Federal Funding availability Invasive species removal 2004, main project in 2005
11	Judkins Point	Interchange improvements in the vicinity of I-5 northbound onramp and Glenwood Boulevard. Timing includes coordination with private developer on the southbound interchange improvements	Eugene	I-5 NorthBound Ramp at Glenwood		2005	unscheduled	unscheduled	Early spring construction
12	Garfield St	full paving overlay	Eugene	Roosevelt	6th Ave	2005	unscheduled	unscheduled	
13	Chambers St.	full paving overlay	Eugene	7th	11th	2005	unscheduled	unscheduled	
14	3rd/4th Connector	street improvement project	Eugene	Pearl	Lawrence	2005	unscheduled	unscheduled	
15	Courthouse District Improvements	Extension of 6th Avenue to Franklin Boulevard and repair and improvements to local streets (8th Avenue from Mill to Ferry, Ferry Street, intersection of Ferry and Mill (at-grade crossing at south end of Ferry Street Bridge viaduct), intersection of Franklin/Mill at Broadway.	Eugene			2005-06	unscheduled	Completion by June 2006	Dependent on Federal reauthorization Construction continues in 2006
16	Chad Drive Extension	extension of Chad Drive to Game Farm Road	Eugene	Chad Drive	Game Farm Rd	2006	unscheduled	unscheduled	
17	Jasper Road Extension Phase I	Construct new 4/5 lane urban arterial. Intersection improvements at Main St	Lane County	Main St (Hwy 126)	S 57th Street	2004	6/1/2004	9/15/2004	Project nearly complete. Open to traffic August 04
18	Game Farm North	Construct three lane urban arterial. Traffic signal at Crescent.	Lane County	Eugene City Limits	Coburg Road	2005	5/15/2005	11/15/2005	
20	Delta Hwy Overlay	Pavement preservation project with local STP funds	Lane County	I-105	Delta Hwy	2006	5/1/2006	09/31/06	Project delayed from 2005 to 2006 to facilitate I-105 traffic control.
19	Jasper Road Extension Phase II		Lane County			2006	5/15/2006	11/15/2006	
21	Delta - Beltline Interchange	interchange improvements	Lane County			2006	unscheduled	unscheduled	

By Jurisdiction, By Date

2004-2006 Central Lane MPO Project Coordination Matrix

Reference #	Project Name	Project Description	Implementing Agencies	Project Termini		Construction Year	Project Start	Project Finish	Notes
				From	To				
22	BRT: South 'A'		LTD	Bridge	South A and 5th St	2004	8/1/2004	11/30/2004	
23	BRT - Franklin		LTD	North side Franklin starting at Onyx	North side Franklin, east side of Riverfront Pkwy	2004	9/1/2004	12/31/2004	Undergrounding schedule is driving the timeline
24	BRT - Eugene Section	Construction of BRT Franklin Corridor	LTD	Eugene Station	W. 11th & Franklin Blvd.	2005	3/1/2005	10/31/2005	
25	BRT- Franklin Section	Construction of BRT Franklin Corridor	LTD	W. 11th	Walnut	2005	unscheduled	unscheduled	After I-105 Project
26	Roosevelt @ Highway 99	lengthening of left turn lane	ODOT			2004	unscheduled	unscheduled	Complete
27	Willamette River Bridge Replacement	build temporary detour structure	ODOT			2004		8/16/2004	Complete in August '04 (anticipated open to traffic August 16-20)
28	I-105 Highway Improvements	full paving overlay and extend westbound auxiliary lane	ODOT			2005	2/1/2005	10/31/2005	Lane closures expected in the May-June timeframe
29	Franklin Blvd Preservation	full paving overlay	ODOT	I-5	Springfield Bridges	2005	7/1/2005	10/31/2005	July - October 2005. Night Work
30	I-5 @ Beltline	southbound offramp; westbound auxiliary bike-ped crossing at I-5, replace Game Farm structures.	ODOT			2006-07	unscheduled	unscheduled	
31	Jasper Road - Springfield South City Limits - Jasper Bridge	Safety Project	ODOT	Springfield South City Limits	Jasper Bridge	2007	unscheduled	unscheduled	
32	Q. Street (EB)	Eugene/Spgfd Hwy Ramp @ Pioneer Parkway (EB)	ODOT/Spgfd			2006	5/1/2006	9/1/2006	PeaceHealth project contingent on comp plan change
34	21st St., J - Olympic St.	Overlay, Centennial - Olympic; Reconstruction	Springfield	J Street	Centennial	2004	8/1/2004	10/1/2004	First phase; J to Main is second phase
33	Laura Street Realignment	Disconnect Laura Street at Hayden Bridge Way and reconnect at Game Farm S inter.	Springfield	Lindale	Harlow Rd.	2004	9/1/2004	10/1/2004	
37	Glenwood Sewer Trunk	New Sewer Line along Franklin Blvd.	Springfield	19th Ave	Glenwood Blvd	2004	9/7/2004	12/20/2004	
39	South 32nd Street @ Main St.	Traffic Signal Modernization - Intersection N. & S. leg construction	Springfield	32nd	Main Street	2005	4/1/2005	7/15/2005	Must complete by 7/15/05
35	Hwy 126 (WB) @ 42nd Street	Springfield will improve WB ramp connection	Springfield			2005	6/1/2005	8/1/2005	
36	Mtn Gate Subdivision @ JRE/Main St.	Intersection improvements at Main Street and south end of JRE	Springfield			2005	6/1/2005	10/1/2005	
41	Pioneer Parkway Overlay	Overlay	Springfield	Q Street	MLK Jr. project	2005	6/15/2005	8/15/05	May want to delay project to 06
38	Martin Luther King Jr Parkway	Construct new 4 lane urban arterial with turn lanes. New roundabout at Hayden Bridge Rd.	Springfield	Hayden Bridge/Harlow Rd.	Beltline Onramp	2005-06	5/1/2005	6/30/2006	Lane County construction contract
40	21st St., Main - J Street	Street Reconstruction & widening	Springfield			2005-06	8/15/2005	1/2/2006	
42	42nd Street Reconstruct	Urban street improvement	Springfield	Main St.	Jasper Rd.	2005-06	8/1/2005	6/1/2006	
43	PeaceHealth Project	Private road construction and major Hospital project	Springfield	RiverBend area	RiverBend area	2005-07	6/1/2005	12/1/2007	